

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	2015		2016		2017		2018		2019		2020		2021		2022		2023		2024		2025		2026	
							H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2
1																														
2		Poipu Road Safety & Mobility Project	2216 days	Wed 7/1/15	Wed 12/27/23																									
3	✓	Design Procurement	614 days	Wed 7/1/15	Mon 11/6/17																									
4	✓	Prepare RFP	39 days	Wed 7/1/15	Mon 8/24/15																									
5	✓	Advertise	23 days	Wed 8/26/15	Fri 9/25/15																									
6	✓	Consultant Selection and Negotiation	219 days	Mon 9/28/15	Thu 7/28/16	4																								
7	✓	Correct Period of Performance Date	109 days	Wed 5/25/16	Mon 10/24/16																									
8	✓	Submit extension request	5 days	Wed 5/25/16	Tue 5/31/16																									
9	✓	HDOT and FHWA review of initial request	21 days	Thu 6/2/16	Thu 6/30/16																									
10	✓	Resubmit extension request, working with FHWA and HDOT	54 days	Fri 7/1/16	Wed 9/14/16	8																								
11	✓	HDOT and FHWA review and approval of extension request	26 days	Mon 9/19/16	Mon 10/24/16	9																								
12	✓	FHWA fee concurrence	212 days	Thu 9/8/16	Fri 6/30/17																									
13	✓	Submit proposal, cost certification, and fee for FHWA review	55 days	Thu 9/8/16	Wed 11/23/16	5																								
14	✓	HDOT review of proposal, cost certification, and fee	19 days	Mon 11/28/16	Thu 12/22/16																									
15	✓	Address HDOT comments	57 days	Fri 12/23/16	Mon 3/13/17	13																								
16	✓	HDOT review of comments	51 days	Thu 3/16/17	Thu 5/25/17	14																								
17	✓	Submittal of updated proposal to HDOT	10 days	Fri 5/26/17	Thu 6/8/17	15																								
18	✓	HDOT submittal to FHWA	5 days	Mon 6/12/17	Fri 6/16/17	16																								
19	✓	FHWA review and concurrence of Proposal, cost certification, and fee	2 wks	Mon 6/19/17	Fri 6/30/17	17																								
20	✓	Return requisition due to closing of COK fiscal year	5 days	Mon 6/26/17	Fri 6/30/17																									
21	✓	Request new requisition # for new COK fiscal year	5 days	Mon 7/3/17	Fri 7/7/17	19																								
22	✓	Process Consultant Fee Acceptance Letter	5 days	Mon 7/3/17	Fri 7/7/17	18																								
23	✓	Draft contract	67 days	Mon 7/3/17	Tue 10/3/17	5,18																								
24	✓	Execute Contract for PE-1 Work	18 days	Mon 10/9/17	Wed 11/1/17	21,20,22																								
25	✓	Issue NTP for PE -1 Work	3 days	Thu 11/2/17	Mon 11/6/17	23																								
26		Phase I: Design Development/Environmental Compliance Phase	1318 days	Mon 9/18/17	Wed 10/5/22																									
27	✓	Field Investigation and Research	325 days	Mon 11/6/17	Fri 2/1/19	23																								
28	✓	Topographic Survey and Mapping	325 days	Mon 11/6/17	Fri 2/1/19	23																								
29	✓	TIAR and Traffic Counts	85 days	Mon 11/6/17	Fri 3/2/18	23																								
30		NEPA Compliance/ Cat-Ex	1103 days	Mon 7/16/18	Wed 10/5/22																									
31	✓	Section 7 Compliance	564 days	Mon 7/16/18	Thu 9/10/20																									
32	✓	Delegation Letter	54 days	Mon 7/16/18	Thu 9/27/18	23																								
33	✓	Species List Letter and USFWS Response	35 days	Fri 12/6/19	Thu 5/7/20	32FS+400 days																								
34	✓	HDOT Determination Letter Review	20 days	Fri 5/8/20	Thu 6/4/20	33																								
35	✓	FHWA Determination Letter to USFWS	40 days	Fri 6/5/20	Thu 7/30/20	34																								
36	✓	USFWS Determination Concurrence	30 days	Fri 7/31/20	Thu 9/10/20	35																								
37		Section 106 Compliance	621 days	Wed 2/26/20	Wed 7/13/22																									
38	✓	Initiation and APE Concurrence	50 days	Wed 2/26/20	Tue 5/12/20																									
39	✓	NHO/ SHPD Consultation	90 days	Wed 5/13/20	Wed 9/30/20	38																								
40	✓	Resubmit Initiation and APE Letter with expanded APE/Concurrence	66 days	Thu 10/1/20	Thu 12/31/20	39,52																								
41	✓	Reconsult with expanded APE	60 days	Thu 12/31/20	Wed 3/24/21	40																								
42	✓	Draft Effect Determination Letter	80 days	Thu 3/25/21	Wed 7/14/21	40,41																								
43		HDOT & FHWA Determination Letter Review	200 days	Thu 7/15/21	Wed 4/20/22	42																								

Project: Poipu Road schedule 2
Date: Wed 4/6/22

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	2015		2016		2017		2018		2019		2020		2021		2022		2023		2024		2025		2026	
							H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2
44		SHPO Determination Concurrence	60 days	Thu 4/21/22	Wed 7/13/22	43																								
45		Cat-Ex	60 days	Thu 7/14/22	Wed 10/5/22																									
46		Draft Cat-Ex	10 days	Thu 7/14/22	Wed 7/27/22	31,37																								
47		Cat-Ex Review	20 days	Thu 7/28/22	Wed 8/24/22	46,37																								
48		Final Cat-Ex/ FHWA Approval	30 days	Thu 8/25/22	Wed 10/5/22	47																								
49	✓	Design Development Phase	793 days	Mon 9/18/17	Wed 9/30/20																									
50	✓	Design Development (30% PS&E)	320 days	Mon 9/18/17	Fri 12/7/18																									
51	✓	Design Development (30% PS&E) County Review-Prelim	120 days	Mon 12/10/18	Fri 5/24/19	50																								
52	✓	Investigate Potential to add Roundabout at Koloa/Poipu Rd Intersection per Council Request	317 days	Tue 7/16/19	Wed 9/30/20																									
53	✓	Design Development (30% PS&E) County Review-Final	57 days	Tue 7/14/20	Wed 9/30/20	52FF,55																								
54	✓	Preliminary Drainage Report	60 days	Fri 12/7/18	Thu 2/28/19																									
55	✓	Community Outreach	138 days	Fri 8/16/19	Tue 2/25/20	50																								
56	✓	Coordination of Public Meetings	89 days	Fri 8/16/19	Wed 12/18/19																									
57	✓	Resort Stakeholder Meeting	1 day	Thu 12/19/19	Thu 12/19/19	56																								
58	✓	General Public Meeting	1 day	Thu 1/23/20	Thu 1/23/20																									
59	✓	Merchant Stakeholders Meeting	1 day	Tue 2/25/20	Tue 2/25/20																									
60	✓	Amend Design Scope of Work - Include Additional Design Func	540 days	Wed 8/28/19	Tue 9/21/21																									
61	✓	Prep Additional Design Funding Independent Cost Estimate & Scope	10 days	Wed 8/28/19	Tue 9/10/19																									
62	✓	HDOT Review & Concurrence of Additional Design Funding	10 days	Wed 9/11/19	Tue 9/24/19	61																								
63	✓	Secure Consultant Cost Proposal	63 days	Wed 9/11/19	Fri 12/6/19	61																								
64	✓	Secure Updated Consultant Cost Proposal	97 days	Thu 10/1/20	Fri 2/12/21	53																								
65	✓	Request Additonal Design Funding and POP Extension	10 days	Mon 2/15/21	Fri 2/26/21	64																								
66	✓	HDOT/FHWA Review & Concurrence of Additional Design Funding & POP Extension Request	147 days	Mon 3/1/21	Tue 9/21/21	65																								
67	✓	Attorney Review of Contract	25 days	Wed 8/18/21	Tue 9/21/21	66FF																								
68		Special Management Area (SMA)	260 days	Wed 6/29/22	Tue 6/27/23	83																								
69		Archaeological Monitoring Report, if req. after Section 106	40 days	Thu 7/14/22	Wed 9/7/22	44,60																								
70		Phase 2: Preliminary Design Phase (60% PS&E)	195 days	Wed 12/15/21	Tue 9/13/22	67																								
71		Geotechnical Engineering	100 days	Wed 12/15/21	Tue 5/3/22																									
72		Field Investigation and Laboratory Testing	60 days	Wed 12/15/21	Tue 3/8/22	60FS+60 days																								
73		Soils/Pavement Justification Report	40 days	Wed 3/9/22	Tue 5/3/22	72																								
74		Electrical Engineering	165 days	Wed 1/26/22	Tue 9/13/22																									
75		Field Work	10 days	Wed 1/26/22	Tue 2/8/22	60FS+90 days																								
76		Lighting Calcs	20 days	Wed 2/9/22	Tue 3/8/22	75																								
77		Preliminary Electrical Layout	30 days	Wed 3/9/22	Tue 4/19/22	76																								
78		Submittal to Utilities with Proposed Work	5 days	Wed 4/20/22	Tue 4/26/22	77																								
79		Receipt of Utility Comments	30 days	Wed 4/27/22	Tue 6/7/22	78																								
80		Respond to Utility Comments and Resubmit	20 days	Wed 6/8/22	Tue 7/5/22	79																								
81		Receipt of 2nd Round of Utility Comments	30 days	Wed 7/6/22	Tue 8/16/22	80																								
82		Respond to Utility Comments and Resubmit	20 days	Wed 8/17/22	Tue 9/13/22	81																								
83		Preliminary Construction Documents (60% PS&E)	130 days	Wed 12/29/21	Tue 6/28/22																									
84		Prepare 60% PS&E	80 days	Wed 12/29/21	Tue 4/19/22	49,60,72FF,77FF																								
85		Update Preliminary Drainage Report	20 days	Wed 4/20/22	Tue 5/17/22	84																								

Project: Poipu Road schedule 2
Date: Wed 4/6/22

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			

