

ID	Task Name	Duration	Start	Finish	2026		2027		2028		2029		2030		2031		2				
					H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1	Ma'alo Landfill Siting/Permitting/Construction	3675 days	Thu 3/5/26	Wed 3/26/36																	
2	Notice to Proceed	0 days	Thu 3/5/26	Thu 3/5/26																	
3	Agency Consultation/Updated Studies	540 days	Thu 3/5/26	Thu 8/26/27																	
4	Supplemental Environmental Impact Statement	730 days	Mon 11/30/26	Tue 11/28/28																	
5	Acquire Land	730 days	Wed 11/29/28	Thu 11/28/30																	
6	Prepare Permit Level Operation and Design Plans	365 days	Wed 11/29/28	Wed 11/28/29																	
7	Prepare Ancillary Design Plans and Permit	730 days	Thu 11/29/29	Fri 11/28/31																	
8	Land Use Permits/Approvals	730 days	Thu 3/29/29	Fri 3/28/31																	
9	HDOH Permittting	730 days	Sat 3/29/31	Sun 3/27/33																	
10	Prepare Final Operations and Design Plans	365 days	Mon 3/28/33	Mon 3/27/34																	
11	Award Construction Contract and Construct MSW Landfill	730 days	Tue 3/28/34	Wed 3/26/36																	

Project: Ma'alo New LF Dev Sch Date: Fri 5/22/26	Task		Inactive Task		Manual Summary Rollup		External Milestone	
	Split		Inactive Milestone		Manual Summary		Deadline	
	Milestone		Inactive Summary		Start-only		Progress	
	Summary		Manual Task		Finish-only		Manual Progress	
	Project Summary		Duration-only		External Tasks			